Item No.: 6B\_Supp Date of Meeting: May 1, 2018



## Terminal 46 Capital Program Overview

Presenters: Tong Zhu, Chief Commercial Officer and Chief Strategy Officer Ticson Mach, Capital Project Manager V

### **MSC Laurence at Terminal 46**



MSC Laurence docking in the morning



Looking foreword from the bridge



Left: MSC Laurence, right: MSC Sasha aft



Looking south toward astern, crane working



# **MSC Laurence at Terminal 46**



Plaque presentation to the captain



Note smokestack separate from the bridge



Looking across the ship's bridge



NWSA detailing some of our port's features



### **Staff Briefing Update**

Staff will provide an update on the capital improvements being done at Terminal 46 as stated in the 13<sup>th</sup> Amendment to the Lease with Total Terminals International LLC



### Background

- 13<sup>th</sup> Amendment Paragraph 9 "Alteration and Improvements," the following will be completed:
  - Container Dock Apron crane rail extension
  - Container Dock Structure pile cap and deck panel rehabilitation
  - Container Yard Pavement
  - Storm Water Facilities
  - Lighting Controls
  - Crane Pin Down
  - Fender System



#### **Terminal 46 Lease Obligations**



- 1. Container Dock Apron North 200' Crane Rail Extension.
- 2. Container Dock Structure Rehabilitate the existing dock.
- Container Yard Pavement Overlay existing pavement with up to 6-inches of asphalt. Port of Seattle Marine Maintenance will take over maintenance of pavement sections identified as needing an overlay until such time as the overlay is performed.
- 4. Storm Water Facilities Construct improvements that will allow Lessee to meet current storm water standards. This includes upgrading the existing wash rack.
- 5. Lighting Upgrade existing lighting controls.
- 6. Crane Pin Down Construct three additional crane pin-down locations.
- 7. Fender System Add covers over the fender system



#### **CONTAINER DOCK APRON – U00175**




North 200' Crane Rail Extension.

Completed 60% design Project Cost Estimate \$10.2 Mil Current Spent \$1.12 Mil The project is currently on hold until

notified by tenant to proceed.



#### **CONTAINER YARD PAVEMENT – U00314**



Overlay existing pavement with up to 6-inches of asphalt.

Port of Seattle Marine Maintenance will take over maintenance of pavement sections identified as needing an overlay until such time as the overlay is performed.

\$400k annual allowance for repair starting 2016, tenant options to request overall paving work in the future.

Current Spent \$753k



#### LIGHTING



Upgrade existing lighting controls. Project Cost Estimate \$730k. It is currently on hold until notified by tenant to proceed.



#### **CRANE PIN DOWN**




Construct three additional crane pin-down locations.

Project Cost Estimate \$100k.

It is currently on hold until notified by tenant to proceed.



#### **FENDER SYSTEM**





Add covers over the fender system. Work completed April 1, 2018, Total

#### STORM WATER FACILITIES – U00050, U00347



Construct improvements that will allow Lessee to meet current storm water standards.

This includes upgrading the existing wash rack.

Commissioning of the installed stormwater vault at: basins 5, 6, & 8.

Replaced basin 6 outfall pipe.

Completed lining of basins 5 & 8 outfall pipes.

All works related to basins 5, 6, & 8 are split to Port of Seattle asset.

Basin 2 stormwater vault to be construct in 2019. Project Cost Estimate \$4.3 Mil.

TIGER Grant Fund \$300k.

**Current Spent:** 

U00050 Basins 5, 6, 8 \$5.78 Mil U00347 Basin 2 \$535k



#### **CONTAINER DOCK STRUCTURE - 104827**





### **Next Steps**

- Construction of Container Dock Structure: The work includes approximately 2,600 lineal feet of rehabilitate underdock concrete pilecap and decking area.
- Design of the fourth stormwater treatment system



# Questions