

# Upper Clear Creek Mitigation Site







# Upper Clear Creek Mitigation Site

Three replacement Contracts have been issued along with a number of Purchase Orders for materials

- All replacement plants have been installed
- Invasive weed control is underway
- Irrigation system winterization is complete and redesign is underway

Current Authorization:        \$2,250,000

Spent to date (1/31/18):     \$443,105

Contract(s) completion:     December 2018

Contract required mediation was unsuccessful



## Upper Clear Creek Mitigation Site

Request authorization in the amount of \$1,800,000, for a total authorized amount of \$4,050,000, for work associated with the Upper Clear Creek Mitigation Site, Master Identification No. 101181.01.

